COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO ROADS AND DRAINS AT 4TH & 5TH CROSS MANJUNATHA NAGARA IN WARD NO. 14 BAGALAGUNTE

2. Sanctioned Estimate No. & Dt : CO(DZ)/TE/223/17-18. dt. 31/10/2017

3. Head of Account which is Chargeable : F-1578

4. Work Order No. & Dt : EE/DY/DS/86/2017-18. dt. 20/11/2017

5. Name of Contractor : TECHNICAL MANGER (WEST), KRIDL

6a. Time stipulated for completion of work : Prodarf

b. Delay in execution of work : —

7. Measurement recorded in : M.B. No. 6081/17-18

8. Check measurement of the Asst. : M.B. No. Page No 60865 to 60814/2

Asst. Exe. Eng. / Exe. Eng : Page No.

9. Name of the Office / Official incharge of the work :

10. a) Asst. Engineer : D.S. manjunath

b) Asst. Exe. Engineer : Shivakumar. Yadavar

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
SD.N	49,98,420/-	—	1580-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER 19/3/18
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ACCOUNTS SUPTD. (

Scanned by CamScanner